

Contract Description	Contract No	Address	JobNo1	Date Issued	Date Received	Date Due	Date Completed	Status	Job Description	Costs
06: Out of hours	2140025	74 George Tilbury House, Godman Road, Chadwell St Mary, Grays, RM164TF	531407/1	30/12/2023 11:01:00	30/12/2023 11:06:00	31/12/2023 11:01:00	30/12/2023 15:02:00	10	COVID CLEAR - leak coming through the kitchen ceiling from the flat above number 81. Please make safe electrics.** [REDACTED]	£28.41
06: Out of hours	2140025	74 George Tilbury House, Godman Road, Chadwell St Mary, Grays, RM164TF	531408/1	30/12/2023 11:01:00	30/12/2023 11:06:00	31/12/2023 11:01:00	30/12/2023 12:15:00	10	COVID CLEAR - leak coming through the kitchen ceiling from the flat above number 81. ceiling is starting to peel and crack - please make safe. Tenant above out all day but advised tenant to contain the water best they can.** [REDACTED]	£22.10
01: Response Inclusions	2140036	74 George Tilbury House, Godman Road, Chadwell St Mary, Grays, RM164TF	536787/1	30/01/2024 15:22:00	30/01/2024 15:31:00	27/02/2024 15:22:00	15/02/2024 11:18:00	10	COMPLAINT - Please attend and asses damage to the kitchen ceiling following a leak from above	£28.41
02: Exclusions 19/20	2140058	74 George Tilbury House, Godman Road, Chadwell St Mary, Grays, RM164TF	539870/1	20/02/2024 11:21:00	20/02/2024 11:26:00	19/03/2024 11:21:00	23/02/2024 11:49:00	8	BAUER ATTENDING ON THE 23/02 - Following 536787/1 - asbestos test required to kitchen ceiling - damaged ceiling from leak to be repaired following test	£88.70
02: Exclusions 19/20	2140058	74 George Tilbury House, Godman Road, Chadwell St Mary, Grays, RM164TF	541348/1	28/02/2024 14:06:00	28/02/2024 14:11:00	27/03/2024 14:06:00	14/03/2024 13:39:00	15	Following 539870/1 - Kitchen ceiling is crysotile. Asbestos contractor to encapsulate ceiling following leak.	£371.86
										£539.48