

Thurrock Council highways works programme, 2026/27 - September 2026 update

Works	Description	Start	Status
Principal Road Maintenance			
A13 Borough Boundary to Stanford	Carriageway Resurfacing	Apr-26	Works Complete
A13 Stanford to Borough Boundary	Carriageway Resurfacing	Apr-26	Works Complete
A13 WB Orsett Cock - Tilbury A13 WB	Carriageway Resurfacing	Jun-26	Works Complete
Arterial Road, North Stifford	Carriageway Resurfacing	Jun-26	Works Complete
Montreal Road, Tilbury	Carriageway Resurfacing	Apr-26	Works Complete
Oliver Close, West Thurrock	Carriageway Resurfacing	Jul-26	Works Complete
The Manorway, SLH	Bridge Joints & Resurfacing	Apr-26	Works Complete
St Andrews Road, Tilbury	Carriageway Resurfacing	Oct-26	
Classified Road Maintenance - B/C roads			
Corringham Road, SLH	Carriageway Resurfacing	Oct-26	
Derby Road Bridge/Sherfield Road, Grays	Carriageway Resurfacing	TBC	
Fobbing Road, Corringham	Carriageway Resurfacing	Aug-26	Works Complete
Lodge Lane, Grays	Carriageway Resurfacing	Oct-26	
London Road, West Thurrock	Carriageway Resurfacing	Nov-26	
Orsett Road, Horndon	Carriageway Resurfacing	Jul-26	Works Complete
Rectory Road, Grays	Carriageway Resurfacing	Jul-26	Works Complete
Southend Road, Corringham	Carriageway Resurfacing	Aug-26	Works Complete
St Marys Lane, Bulphan	Carriageway Resurfacing	Jul-26	Works Complete
Stifford Road, South Ockendon	Carriageway Resurfacing	Nov-26	
Unclassified Road Maintenance			
Blackshots Lane, Grays	Carriageway Resurfacing	Aug-26	Works Complete
Brennan Road, Tilbury	Carriageway Resurfacing	Apr-26	Works Complete
Calcutta Road, Tilbury	Carriageway Resurfacing	May-26	Works Complete
Christchurch Road, Tilbury	Carriageway Resurfacing	Jul-26	Works Complete
Coopershaw Road, West Tilbury	Carriageway Resurfacing	Sep-26	
Culford Road, Grays	Carriageway Resurfacing	Jul-26	Works Complete
Flemming Road, Chafford	Carriageway Resurfacing	Jun-26	Works Complete
Fort Road, Tilbury	Carriageway Resurfacing	Sep-26	
Lake Rise, West Thurrock	Carriageway Resurfacing	Aug-26	Works Complete
Lenmore Avenue, Grays	Carriageway Resurfacing	Jul-26	Works Complete
Mayflower Road, Chafford	Carriageway Resurfacing	Sep-26	
Motherwell Way, West Thurrock	Carriageway Resurfacing	Jun-26	Works Complete
Footway and Cycleway Maintenance			
Anton Road, South Ockendon	Footway Reconstruction	Jun-26	Works Complete
Bellmaine Avenue, SLH	Footway Reconstruction	Apr-26	Works Complete
Brampton Close, SLH	Footway Reconstruction	Sep-26	
Fifth Avenue, West Thurrock (evens)	Footway Reconstruction	Sep-26	
Fifth Avenue, West Thurrock (odds)	Footway Reconstruction	Oct-26	
Harding Road, CSM	Footway Reconstruction	Sep-26	
Heath View Road, Grays	Footway Reconstruction	Jun-26	Works Complete
Humber Avenue, South Ockendon	Footway Reconstruction	Aug-26	Ongoing
Lockyer Road, Purfleet	Footway Reconstruction	Sep-26	
Stenning Avenue, East Tilbury	Footway Reconstruction	Jun-26	Works Complete
Thurloe Walk, Grays	Footway Reconstruction	Jul-26	Works Complete
Wickham Road, CSM	Footway Reconstruction	Apr-26	Works Complete
Wokingdon Road, CSM	Footway Reconstruction	May-26	Works Complete

Thurrock Council highways works programme, 2026/27 - September 2026 update

Works	Description	Start	Status
Drainage			
Rectory Road, Grays	Repair Works	Apr-26	Works Complete
The Manorway, SLH	Repair Works	Oct-26	
Road Markings			
Road marking renewal borough-wide	Maintenance	Apr-26	Ongoing
Safety Barrier			
Safety barrier maintenance borough-wide	Maintenance	Apr-26	Ongoing
Street Lighting			
Structural column replacement borough-wide	Maintenance	Apr-26	Ongoing
Traffic signals			
Signal maintenance borough-wide	Maintenance	Apr-26	Ongoing
Signal Upgrades borough-wide	Maintenance	Apr-26	Ongoing
Additional Schemes			
Arkwright Road, Tilbury	Micro Surfacing	Sep-26	Works Complete
Crofton Avenue, Corringham	Micro Surfacing	Sep-26	
Humber Avenue, South Ockendon	Micro Surfacing	Aug-26	
Lucas Road, Grays	Micro Surfacing	Sep-26	
Muckingford Road, Linford	Micro Surfacing	Sep-26	
Rookery Close, SLH	Micro Surfacing	Sep-26	Works Complete
Rushdon Close, Grays	Micro Surfacing	Sep-26	
St Marys Road, CSM	Micro Surfacing	Aug-26	
Stanford Gardens, Aveley	Micro Surfacing	Aug-26	
Templer Avenue, CSM	Micro Surfacing	Sep-26	
Carlton Road, Grays	Footway Slab to Bituminous replacement	Jul-26	Works Complete
College Avenue, Grays	Footway Slab to Bituminous replacement	Aug-26	Ongoing
Daiglen Drive, South Ockendon	Footway Slab to Bituminous replacement	Feb-27	Works Complete
Derby Road, Grays/Clarence Road, Grays	Footway Slab to Bituminous replacement	Oct-26	
St Chads Road, Tilbury	Footway Slab to Bituminous replacement	Jan-27	
Waterson Road (Odds), CSM	Footway Slab to Bituminous replacement	TBC	
Burnely Road, West Thurrock	Capital Bid Targeted Works	Jul-26	
Crammavill Street, Grays	Capital Bid Targeted Works	Jul-26	Works Complete
Dickens Avenue, Tilbury	Capital Bid Targeted Works - Slab Repair	Aug-26	Ongoing
Dock Road, Tilbury	Capital Bid Targeted Works	May-26	Works Complete
Fairway, Grays	Capital Bid Targeted Works	Jun-26	Works Complete
Purfleet Road, Aveley	Capital Bid Targeted Works	Aug-26	Works Complete
River View, Chadwell St Mary	Capital Bid Targeted Works	Sep-26	Ongoing
St Chads Road, Tilbury	Capital Bid Targeted Works	Nov-26	
Gilbert Road, Chafford	New Speed Table	Aug-26	