

Thurrock Council highways works programme, 2023/24 - November 2023 update

Works	Description	Start	Status
Principal road maintenance			
A13 eastbound, East Tilbury	Carriageway resurfacing	January 2024	
A1306 London Road, Aveley	Carriageway resurfacing	November 2023	Works completed
Devonshire Road, Grays	Carriageway resurfacing	October 2023	Works completed
East Thurrock Road, Grays	Carriageway resurfacing	October 2023	Works completed
The Manorway by The Sorrells, Stanford-le-Hope	Carriageway resurfacing	to be confirmed	
The Manorway, Corringham	Carriageway resurfacing	July 2023	Works completed
Arterial Road junction with Purfleet Road, Aveley	Carriageway resurfacing	April 2023	Works completed
Arterial Road, West Thurrock	Carriageway resurfacing	August 2023	Works completed
Stanford Road, Stanford-le-Hope	Carriageway resurfacing	July 2023	Works completed
The Manorway, Stanford-le-Hope	Carriageway resurfacing	July 2023	Works completed
Arterial Road, North Stifford	Resurfacing	April 2023	Works completed
Arterial Road, Purfleet-on-Thames	Structures	May 2023	Works completed
Jointing	Repairs - borough-wide	March 2023	
Classified road maintenance - B and C roads			
B1007 North Hill, Horndon on the Hill	Carriageway resurfacing	November 2023	Works completed
Church Hill, Stanford-le-Hope	Carriageway resurfacing	February 2024	
Daiglen Drive, South Ockendon	Carriageway resurfacing	October 2023	Works completed
Giffords Cross Road, Corringham	Carriageway resurfacing	August 2023	Works completed
High Road, Fobbing	Carriageway resurfacing	November 2023	Works completed
High Road, Orsett	Carriageway resurfacing	October 2023	Works completed
London Road, Grays	Carriageway resurfacing	October 2023	Works completed
London Road, Purfleet-on-Thames	Carriageway resurfacing	November 2023	Works completed
Lower Dunton Road, Bulphan	Carriageway resurfacing	November 2023	Works completed
Rectory Road, Grays	Carriageway resurfacing	February 2024	
River View, Grays	Carriageway resurfacing	July 2023	Works completed
South Hill, Horndon on the Hill	Carriageway resurfacing	October 2023	Lining checks
West Road, South Ockendon	Carriageway resurfacing	October 2023	Works completed
West Thurrock Way, Grays	Carriageway resurfacing	August 2023	Works completed
Unclassified road maintenance			
Abbotts Drive, Stanford-le-Hope	Carriageway resurfacing	July 2023	Works completed
Askews Farm Lane, Grays	Carriageway resurfacing	March 2024	
Broxburne Drive, South Ockendon	Carriageway resurfacing	January 2024	
Dunnings Lane, Bulphan (summer damage)	Carriageway resurfacing	April 2023	Works completed
Fort Road, Tilbury	Carriageway resurfacing	February 2024	
Gloucester Avenue, East Tilbury	Carriageway resurfacing	to be confirmed	
Love Lane, Aveley	Carriageway resurfacing	July 2023	Works completed
Springhouse Road, Corringham	Carriageway resurfacing	January 2024	
The Sorrells, Stanford-le-Hope	Carriageway resurfacing	October 2023	Works completed
Victoria Road, Stanford-le-Hope	Carriageway resurfacing	October 2023	Works completed
Warren Lane, Grays	Carriageway resurfacing	February 2024	
Jet Patching	Repairs - borough-wide	Summer 2023	
Footway and cycleway maintenance			
Araglen Avenue, South Ockendon - even numbers	Footway	August 2023	Works completed
Araglen Avenue, South Ockendon - odd numbers	Footway	August 2023	Works completed
Arthur Street, Grays	Footway	June 2023	Works completed
Balfour Road, Grays	Footway	April 2023	Works completed
Bradleigh Avenue, Grays	Footway	July 2023	Works completed
Lodge Lane, Grays	Footway	May 2023	Works completed
The Manorway, Corringham	Footway protection scheme	August 2023	Phase 3 complete
The Manorway cycle track, Stanford-le-Hope - phase 4	Footway reconstruction	to be confirmed	

Thurrock Council highways works programme, 2023/24 - November 2023 update

Works	Description	Start	Status
Drainage			
Stanford Road, Orsett	Culvert clearance works	October 2023	Works completed
Gordon Road, Corringham	Drainage	July 2023	Works completed
Doesgate Lane, Bulphan	Drainage	November 2023	Works completed
A13 onslip eastbound (Stanford Interchange)	Drainage - gully alteration	August 2023	Works completed
London Road/Moore Avenue roundabout, Grays	Drainage - investigation/survey	August 2023	Works completed
St Andrew's Road, Tilbury	Drainage - pipe lining	August 2023	Works completed
Thurrock Park Way, Tilbury	Drainage - pipe lining	May 2023	Works completed
Link road from Chadwell Road to Wood View, Grays	Drainage - pipe repairs	September 2023	Works completed
Church Road, Bulphan	Drainage - survey	June 2023	Works completed
Aveley Primary School, Stifford Road, Aveley	Drainage - trial holes	August 2023	Works completed
The Manorway, Stanford-le-Hope	Drainage and carriageway works	April 2023	Works completed
Dock Road, Tilbury	Drainage investigation	to be confirmed	
The Manorway, Coryton	Gully cover replacements	to be confirmed	
Lime Close footpath, South Ockendon	Sunken paving / collapsed pipe repair	to be confirmed	Works completed
Road markings			
Road marking renewal borough-wide	Maintenance	March 2023	
Safety barrier			
Safety barrier maintenance borough-wide	Maintenance	March 2023	
Street lighting			
Structural column replacement borough-wide	Maintenance	March 2023	
Traffic signals			
Updating communication modules on sites from 2G/PSTN to 4G	Maintenance	March 2023	
Additional Schemes			
Crofton Avenue, Corringham	Carriageway slab reconstruction	May 2023	Works completed
Tamar Drive, Aveley	Carriageway slab reconstruction	April 2023	Works completed
Teviot Avenue, Aveley	Carriageway slab reconstruction	April 2023	Works completed
Arun, East Tilbury	Footway slab replacement	July 2023	Works completed
Auckland Close, Tilbury	Footway slab replacement	July 2023	Works completed
College Avenue, Grays	Footway slab replacement	October 2023	Part-completion
Hillcrest Road, Horndon on the Hill	Footway slab replacement	July 2023	Works completed
Lucas Road, Grays	Footway slab replacement	October 2023	Works completed
Oxford Avenue, Chadwell St Mary	Footway slab replacement	October 2023	
Whitmore Avenue, Grays	Footway slab replacement	January 2024	
Fen Lane, Orsett	Haunching	February 2024	
Annalee Gardens, South Ockendon	Micro surfacing	August 2023	Works completed
Dunlop Road, Tilbury	Micro surfacing	August 2023	Works completed
Foyle Drive, South Ockendon	Micro surfacing	August 2023	Works completed
Manor Road, Tilbury	Micro surfacing	September 2023	
Oakway, Grays	Micro surfacing	August 2023	Works completed
Russell Road, Tilbury	Micro surfacing	August 2023	Works completed
Silverdale, Stanford-le-Hope	Micro surfacing	September 2023	Works completed
Lodge Lane, Grays	Patching	November 2023	
Parkside, Grays	Slab reconstruction	November 2023	Works completed